



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Kris Kolluri, Esq.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #018

HELD JULY 10, 2008

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Tony Marsella – NJDOT – Deputy Director
Mike Kalaka—GPI- DOT Consultant
Bruce Hilling – Highlands – Borough Administrator
Christine Slade – NPS –Resource Management
Dominic Salsa – JHReidGC – Project Engineer

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the July10, 2008 meeting

Two Week Look Ahead

Week of 07/13/08

- Continue Construction of North pedestrian Bridge in NPS.
- Install transition construction barrier to shut down the SB lanes at the bridge. Pin down transition barrier and install fence at the top of the barrier. Relocate traffic to the NB lanes, one lane in each direction. Work will start Sunday night 11:00 PM.
- Begin precast cofferdams construction.
- Water and Sewer relocation at bridge.
- Begin demolition of bridge 07/14/08.
- Closing of Bay Ave to be completed Mon-Thurs (7am-8pm)

Week of 07/20/08

- Continue pedestrian Bridge in NPS.
- Continue demolition of bridge.
- Continue precast cofferdams construction.
- Test pile driving date will be week of 07/21/08 at pier no. 3.

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- Weekend PD coverage reassigned to Highlands and Seabright P.D's

Continued Page 2

Local Issues

- *Highlands requested AM radio station that could be heard in Highlands. Discussion on possible use of NPS radio. OPEN ISSUE(Tony Marsella investigating with NPS and department of Councnication)*
- *Highlands requested a 3 week block of time with no work on south ramp to complete work to Hillside Ave. Scheduling by Salsa and Hilling (June 15 - July 7). This time frame may need to be expanded Lubner to advise. (July 24 is now the estimated completion date)*
- *Discussion on NPS Ranger Agreement. (OPEN W/NPS)*
- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Highlands to review with repeater provider. (OPEN)*
- *NPS requested temporary pedestrian/bicycle marking on Ramp M during construction. Reviewed by G.M., will looking into completing multi use path by full opening of temp. intersections.(OPEN)*
- *Maryak noted regarding NPS o signs(10 units) will be installed next week.*
- *NPS requested a property boundary survey plat.(JHR to provide)(OPEN)*
- *Hilling requested economic impact report due to the construction and copy of bridge photo's for historic society.(Marsella to investigate)*
- *Slade requested mowing at ramps. JHR to complete by weekend.*

The next Project Meeting was scheduled for Thursday 07/17/08 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynn baumann, File