



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Jon Corzine
GOVERNOR

Route 36
Highlands Bridge Replacement
Federal Project # 100% State Funding

Kris Kolluri, Esq.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #006

HELD April 10, 2008

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
Dominic Salsa – JHReidGC – Project Engineer
Bruce Hilling – Highlands – Borough Administrator
Christine Slade – NPS –Resource Management
Mike Kalaka – GPI – Ass't to RE

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the April 10, 2008 meeting

Two Week Look Ahead

Week of 04/13/08

- Construction of North pedestrian Bridge in NPS
- Begin Overhead JCP&L line relocation Rt. 36 NB into NPS
- Water Main Relocation in NPS

Week of 04/20/08

- Continue pedestrian Bridge in NPS
- Continue utility relocation along Ocean Avenue
- Water main relocation in NPS

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- *Blewett and Moore requested IPS addresses for portable camera's.* Salsa reports that JHR will keep monitoring in house.
- Hilling commented that the drum line along Route 36 works much better since the spacing was tightened up. Drums moved to 5' centers near ramps and 10' centers further up.

Local Issues

- *Bridge work is on hold until June 1, 2008 by DOT directive*
- *Movement of WWI Monument reviewed. Highlands to continue follow up on date of ceremony. Monument is to be set on concrete pad at VFW. Monument will be temp. set in two pieces. Maryak to co-ordinate location with VFW Commander (Dan Conrad, 732-403-6946) Maryak stressed need for date and ceremony information. Hilling reported that a date of 5/10/08 (at noon) has been selected. Salsa requested a change in temp. statue relocation. Maryak directed placement as per specification. Awaiting lifting plan by JHR.*
- *Maryak will try to expedite a 120 day schedule to Hillings by next week. Baseline schedule to be forthcoming by 4/4/08. This item remains open awaiting submittal by JHRGC..*
- *Discussion on Local festive occasions. Maryak requested updates on forthcoming events as they arise. Hilling to provide.*
- *Lubner approved previous request for COP regarding Highlands Sanitary Sewer Relocation. An alternate plan is also being analyzed. Revised plan has been investigated and it works. Maryak to supply details to Lubner. Plan to Hilling for Luebner comments.*
- *Mayor Little requested advance notice on temp. sheeting driving and a general writeup on what is entailed. Also a list of all residents advised of monitoring was requested. Salsa to provide. Discussion on residents that are further from the work area than 200'. Maryak directed JHRGC to keep a running list of respondents to the 800 number that are further than the 200'. Further discussion by Maryak on Monitoring vs. documenting.*
- *Nolan requested a rendering of the bridge. Marsella to follow up and provide. Open Issue.*
- *Hilling requested garbage cleanup at North ramp slope. Maryak directed JHR to mobilize a crew. Extra work item.*
- *Maryak requested that Highlands and Seabright look into where they would put Bridge Pylons if and when they become available.*
- *Slate cautioned JHR on roadway counters below pavement at NPS exit. Salsa to confirm locations.*
- *Hilling noted that Modular wall blocks are to delivered to DPW yard in town.*
- *Hilling requested that he be added to the Mock-Up Committee E-Mail list. Catalogs were also requested to be expedited. Maryak to follow up with Martine.*

The next Project Meeting was scheduled for Thursday 04/10/08 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Greg Maryak
Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, File