



State of New Jersey

Route 36

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #050

HELD April 9, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
Dave Wallis – NJDOT – Principal Engineer
JP Singh – NJDOT – Senior Engineer
Mike Kalaka – GPI – DOT Consultant
Bruce Hilling – Highlands – Borough Administrator
Christine Slade – NPS – Resource Management
Jack Keeler – Seabright- Councilman
Christopher Francy – Highlands – Councilman

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the April 9, 2009 meeting.

Week of April 12, 2009

1. **Continue with road box installation and pave ramp K/L and J.**
2. **Installation of temporary traffic signal at Ramp J.**
3. **Installation of stability towers and bearing pedestals at 1 EB.**
4. **Installation of stability towers and bearing pedestals at 2 EB.**
5. **Installation of stability towers and bearing pedestals at 3 EB.**
6. **Installation of stability towers and bearing pedestals at 4 EB.**
7. **Continue erection of substructure segments at pier 5 EB.**
8. **Install post tensioning strands and grout at pier 5 EB.**
9. **Possibly install base segment at pier 6 EB**
10. **Installation of reinforcement steel for pier 10.**
11. **Formwork and rebar for south pedestrian bridge Pier No. 2 cap.**
12. **Begin erection of superstructure segments for cantilever No. 3.**
13. **Complete brick installation around toll booths.**
14. **Brick installation of brick at GNP sign structure.**
15. **Pave approach ends of GNP.**
16. **Install concrete non vegetative surface under guardrail.**
17. **Grading and installation of DGA for permeable pavers in GNP.**

Continued Page 2 of 2

Week of April 19, 2009

1. **If not complete during week of 4/12, pave ramp K/L and J.**
2. **Installation of superstructure segments for cantilever No. 3.**
3. **Installation of stability towers and bearing pedestals at 4 EB.**
4. **Installation of stability towers and bearing pedestals at 5 EB.**
5. **Installation for substructure segment for Pier 6 EB.**
6. **Install post tensioning strands and grout at pier 6 EB.**
7. **Install reinforcement steel pier 10.**
8. **Possibly begin installation of formwork and rebar for Ramp J abutment wall.**
9. **Formwork and rebar for south pedestrian bridge retaining wall No. 1.**
10. **Possibly stripe GNP.**
11. **Installation of quardguards in GNP.**

Project Safety & Traffic Control

- *Highlands vouchers # 8 & 9 are being processed. Hilling requested Marsella to expedite.*
- *Sea Bright Voucher #11 has been corrected and is being returned. Marsella to expedite.*
- *Hilling requested a sign noting weight limit on Highland Avenue be placed on Rt. 36 (Ordered). To be installed A.S.A.P.*

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Backup generator plan from Highlands is under review by the Department. D.O.T. will prepare an agreement between the parties. OPEN*
- *Slade noted that JHR needs to vacate lot E of all equipment by COB Friday. DONE*
- *Slade noted NPS concerns of crash protection for entrance station. Maryak to follow up. OPEN ISSUE. . Maryak reviewed with Slade. Awaiting determination.*
- *Maryak noted Miller street change in timing (3 Phase) to be completed by May 1st. This may be delayed due to equipment upgrade being required.*
- *Slade requested installation of wood snow fence along dunes. Maryak requested that a detail be provided by NPS. OPEN*
- *Slade noted possible break in sewer line to old fee building. Kalaka to investigate. DONE*
- *Highlands reviewed possible need for signage on Route 36 cross streets due to proposed detour. Hilling to review & advise.*
- *Long Branch and Sea Bright fireworks on 07/04/09. (Rain day date is 5th July). S.B.P.D will be in short supply. H.P.D to try and cover.*
- *Slade noted North Pedestrian bridge south east stair case may not required. Slade to follow up.*
- *Hilling noted Bayside Drive improvement application will be submitted to NJDOT Local Aid as a discretionary aid application.*

The next Project Meeting was scheduled for Thursday 04/16/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File