



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #055

HELD MAY 21, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Mike Kalaka – GPI – DOT Consultant
Tim Hill – Highlands – Acting Borough Administrator
Christine Slade – NPS – Resource Management
Christopher Francy – Highlands – Councilman
Steve Spahr – Captain—Seabright PD
Joe Blewett – Highlands PD - Chief

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the May 21, 2009 meeting.

Week of May 24, 2009

1. **Installation of stability towers pier 1 EB.**
2. **Installation of bearing pedestals and bearings at pier 1 EB**
3. **Installation of stability towers at pier 2 EB.**
4. **Installation of bearing pedestals and bearings at pier 2 EB.**
5. **Erection of superstructure segments for cantilever No. 4.**
6. **Grout ducts at Pier 6 EB substructure.**
7. **Possibly install substructure segments at pier 7 EB.**
8. **Possibly install substructure segments at pier 8 EB.**
9. **Installation of formwork and pour walls pier 7 WB in precast yard.**
10. **Installation of formwork, rebar and concrete for south pedestrian bridge pier 3.**
11. **Continue installation of permanent signs in GNP.**
12. **Continue fabrication of fender system.**
13. **Continue installing GRSE wall and backfilling at Sand filter No. 2.**

Week of May 31, 2009

1. **Install closure segment and pour concrete superstructure segments for cantilever No. 3 and 4.**
2. **Possibly begin installation of superstructure segments for cantilever 2.**

Continued Page 2 of 2

3. **Possibly install substructure segments at pier 7 EB.**
4. **Air test and install post tensioning strands at pier 8 EB.**
5. **Continue with construction of WB cofferdams in precast yard.**
6. **Continue backfill east side of bridge.**
7. **Construction of south pedestrian bridge pier 3.**
8. **Installation of drainage pipe along Ramp M.**

Project Safety & Traffic Control

- Highlands's vouchers are paid to date.
- Sea Bright Voucher #11 is paid & #12 is in progress. Voucher #13 was just received.
- Hilling requested delineators for North ramp at intersection Rt 36 NB. Maryak to direct same. DONE
- Maryak noted Miller Ave underground work starting on 05/26/09 & to be done by NJDOT forces. Co-ordination with church to be through Tim Hill and Maryak.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Backup generator plan from Highlands is under review by the Department. D.O.T. will prepare an agreement between the parties. Maryak noted required details for hanging antenna, wires and any other attachments. Need to be submitted. OPEN*
- *Slade requested installation of farm fence (welded wire) along dunes. Maryak requested that a detail be provided by NPS. Awaiting contractor pricing. Open Issue.*
- Highlands reviewed possible need for signage on Route 36 cross streets due to proposed detour. Hilling to review & advise. Sign & location on Bay Ave. Sign has been ordered.
- *Slade noted North Pedestrian bridge south east stair case is not wanted by NPS. Maryak to follow up. Plan to eliminate stair is out to contractor. DONE*
- Slade requested Earth cam logs on for NPS P.D. DONE
- Slade requested VMS sign be installed for S.B. park traffic advising of delays. DONE
- Slade asked if advance VMS @ Valley Drive can default to PARK CLOSED. DONE
- Spahr noted location of ambulance tire blowouts on bridge. Kalaka to investigate.
- Slade advised of NPS ok on BGR backer rail.
- Spahr advised of Fairhaven traffic concern on Rt. 520 Bridge. Maryak authorized S.B.P.D. to man light at Rt. 36 & 520 on weekends 10 am to 6 pm.

The next Project Meeting was scheduled for Thursday 05/28/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File