



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #057

HELD JUNE 4, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Dave Wallis – NJDOT – Principal Engineer
Christine Slade – NPS – Resource Management
Bruce Hilling – Highlands – Borough Administrator
Anna Little – Highlands – Mayor
Steve Spahr – Captain—Seabright PD
Reed Murphy – Sea Bright – Councilman
Jack Keeler – Sea Bright- Councilman

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the June 4, 2009 meeting.

Week of June 7, 2009

1. **Installation of stability towers @ pier 1 EB.**
2. **Installation of bearing pedestals and bearings at pier 1 EB**
3. **Continue installation of superstructure segments at pier 2 EB.**
4. **Continue installation of closure between cantilevers 3 and 4.**
5. **Possibly install substructure segments at pier 7 EB.**
6. **Possibly install substructure segments at pier 8 EB.**
7. **Installation of formwork and pour base slab pier 7 WB in precast yard.**
8. **Installation of formwork, rebar and concrete for south pedestrian bridge piers.**
9. **Continue installing GRSE wall and backfilling at Sand filter No. 2.**
10. **Begin installation of concrete footer for retaining walls 3 and 4.**
11. **Installation of drainage pipe along Ramp M.**

Week of June 14, 2009

1. **Installation of stability towers pier 1 EB.**
2. **Installation of bearing pedestals and bearings at pier 1 EB.**
3. **Continue installation of closure between cantilever No. 2 and 3.**
4. **Continue installation of superstructure segments for cantilever 2.**

Continued Page 2 of 2

5. **Possibly install substructure segments at pier 7 EB.**
6. **Possibly install substructure segments at pier 8 EB.**
7. **Continue with construction of WB cofferdams in precast yard.**
8. **Construction of south pedestrian bridge piers.**
9. **Installation of drainage pipe along Ramp M.**
10. **Possibly begin installation of precast panels for retaining wall No. 4.**
11. **Installation of sign structures No. 5 and 6.**

Project Safety & Traffic Control

- Highlands's vouchers are paid to date. None are pending.
- Sea Bright Voucher #13 is in progress and #14 just went out to Freehold.
- *Maryak noted Miller Ave underground work starting on 05/26/09 & to be done by NJDOT forces. Co-ordination with church to be through Tim Hill and Maryak. Work is done today.*
- Blewett requested NO LEFT TURN sign on Portland Rd NB at entrance to Rt 36 SB. Maryak will direct same. DONE

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Backup generator plan from Highlands is under review by the Department. D.O.T. will prepare an agreement between the parties. Maryak noted required details for hanging antenna, wires and any other attachments. Need to be submitted. OPEN. Maryak is coordinating with Cotrell.*
- *Slade requested installation of farm fence (welded wire) along dunes. Maryak requested that a detail be provided by NPS. Awaiting contractor pricing. Open Issue.*
- *Highlands reviewed possible need for signage on Route 36 cross streets due to proposed detour. Hilling to review & advise. Sign & location on Bay Ave. Sign has been ordered. DONE*
- *Maryak discussed Bridge segment installation plan for pier #1 & #2 and explained South Bay Ave will need to be closed during noted operation. Work will begin on 6/03/09 and will last 4 days. Work Hours will be 7:00 am to 7:30 pm. H.P.D. will control traffic into & out of South Bay Ave. Work is in progress.*
- *Francy & Little requested disposition process for homeowner claims from Marsella. Marsella to review and advise. Mayor Little noted that info was received. DONE.*
- *Hilling requested to relocate Bahrs sign to new location. Singh to follow up.*
- *Review of emergency access into & out of NPS by Seabright and Highlands emergency services.*

The next Project Meeting was scheduled for Thursday 06/11/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File