



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #058

HELD JUNE 11, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Dave Wallis – NJDOT – Principal Engineer
Christine Slade – NPS – Resource Management
Tony Marsella – NJDOT – Deputy Director
Bruce Hilling – Highlands – Borough Administrator

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the June 11, 2009 meeting.

Week of June 14, 2009

1. **Installation of west abutment falsework.**
2. **Installation of superstructure segments for cantilever No. 1 EB**
3. **Begin installation of closure between cantilevers 2 and 3.**
4. **Complete installation of closure between cantilevers 3 and 4.**
5. **Possibly install substructure segments at pier 7 EB.**
6. **Possibly install substructure segments at pier 8 EB.**
7. **Continue construction of WB cofferdam in precast yard.**
8. **Installation of formwork, rebar and concrete for south pedestrian bridge piers.**
9. **Possibly install swirl chamber for sand filter No. 2.**
10. **Installation of precast panels for retaining wall 4.**
11. **Installation of leveling pad for retaining wall No. 3**
12. **Possibly install drainage pipe along Ramp M.**
13. **Installation of timber railing along wood railing in GNP.**

Week of June 22, 2009

1. **Installation of superstructure segment at west abutment.**
2. **Complete of superstructure segments for cantilever No. 1 EB.**
3. **Begin installation of closure between cantilevers 1 and 2.**
4. **Complete installation of closure between cantilever No. 2 and 3.**
5. **Possibly install substructure segments at pier 7 EB.**

Continued Page 2 of 2

6. **Possibly install substructure segments at pier 8 EB.**
7. **Continue with construction of WB cofferdams in precast yard.**
8. **Construction of south pedestrian bridge piers.**
9. **Installation of drainage pipe along Ramp M.**
10. **Continue with installation of precast panels for retaining wall No. 4.**
11. **Installation of precast panels for retaining wall No. 3.**
12. **Installation of sign structures No. 5 and 6.**
13. **Installation of permanent posts for signs in GNP.**

Project Safety & Traffic Control

- Highlands's voucher #11 was received in Freehold this week.
- Sea Bright Voucher #13 is in progress and #14 was received in Freehold this week.
- Maryak noted Miller Street above ground work is underway by NJDOT forces.
- Review of proposed revisions to police traffic director's (All shifts/all locations). To be implemented this weekend.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Backup generator plan from Highlands is under review by the Department. D.O.T. will prepare an agreement between the parties. Maryak noted required details for hanging antenna, wires and any other attachments. Need to be submitted. OPEN. Maryak is coordinating with Cotrell.*
- *Slade requested installation of farm fence (welded wire) along dunes. Maryak requested that a detail be provided by NPS. Awaiting contractor pricing. Open Issue. Approved to proceed is out to JHRGC.*
- Review of sign locations & sign legends.
- Review of summer concert traffic control in NPS. To begin 06/24/09 with staffing from 5:00 pm-9:00 pm.
- Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting.

The next Project Meeting was scheduled for Thursday 06/18/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File