



State of New Jersey

Route 36

Department of Transportation

Highlands Bridge Replacement

Central Region Construction

Federal Project # 100%

State Funding

100 Daniels Way

Freehold, New Jersey 07728

Jon Corzine
GOVERNOR

Stephen Dilts.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #060

HELD JUNE 25, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
Dave Wallis – NJDOT – Principal Engineer
Christine Slade – NPS – Resource Management
Jack Keeler – Seabright Borough - Councilman
Bruce Hilling – Highlands – Borough Administrator
Christopher Francy – Highlands Borough- Councilman
Chief Blewett – Highlands PD
Reed Murphy – Seabright – Councilman
Maria Fernandes – Seabright – Mayor
Maryann Smeltzer- Seabright – Clerk
Anna Little – Highlands – Mayor
Mike Kalaka – GPI – Consultant

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the June 25, 2009 meeting.

Upcoming Work Activities

Week of June 28, 2009

1. **Installation of closure between cantilevers 2 and 3.**
2. **Installation of support towers for cantilever 5.**
3. **Begin installation of superstructure segments for cantilever No. 5.**
4. **Possibly install substructure cap at pier 7 EB.**
5. **Possibly install substructure segments at pier 8 EB.**
6. **Continue construction of WB cofferdam in precast yard.**
7. **Installation of formwork, rebar and concrete for south pedestrian bridge piers.**
8. **Possibly install swirl chamber for sand filter No. 2.**
9. **Installation of precast panels for retaining wall No. 4.**
10. **Installation of precast panels for retaining wall No. 3**
11. **Possibly install drainage pipe along Ramp M.**
12. **Installation of conduit and JBF for highway lighting along seawall.**

Continued Page 2 of 2

13. **Installation of farm fence in GNP.**
14. **Possible installation of permanent posts for signs in GNP.**

Week of July 5, 2009

1. **Begin installation of closure between cantilevers 1 and 2.**
2. **Complete installation of closure between cantilever No. 2 and 3.**
3. **Continue installation of superstructure segments for cantilever No. 5**
4. **Possibly install substructure segment cap at pier 7 EB.**
5. **Possibly install substructure segment cap at pier 8 EB.**
6. **Continue with construction of WB cofferdams in precast yard.**
7. **Construction of south pedestrian bridge piers.**
8. **Installation of drainage pipe along Ramp M.**
9. **Installation of precast panels for retaining wall No. 3 and 4.**
10. **Installation of permanent posts for signs in GNP.**

Project Safety & Traffic Control

- *Highlands's voucher #11 was processed in Field Office this week.*
- *Sea Bright Voucher #13 is in progress and #14 was processed in Field Office this week.*
- Full police traffic director's (All shifts/all locations). To be implemented this weekend due to forecasted good weather.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. D.O.T. will prepare an agreement.. Required details for hanging antenna, wires and any other attachments need to be submitted. OPEN. Maryak is coordinating with Cotrell.*
- *Slade requested installation of farm fence (welded wire) along dunes.. Awaiting contractor pricing. Approval to proceed is out to JHRGC. This is on the list for completion next week.*
- *Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting. Open Issue. Department will prepare a handout for local use.*
- *Maryak noted that in order to provide two way traffic on South Ramp as of 07/02/09 pedestrian traffic would need to be diverted to Hillside Avenue. An alternative was one way traffic on South ramp with auto traffic to Bay Avenue continuing to be diverted to Hillside Avenue. It was agreed that this would be the best alternative. The Contractor is to reopen the South Ramp to 2 way traffic 24/7 no later than 7/31/09*
- *Mayor Fernandes requested that "Seabright or Beaches" be added to Route 36 South detour signs. Maryak to review and advise.*

The next Project Meeting was scheduled for Thursday 07/02/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,
Gregory Maryak
Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File