



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #067

HELD AUGUST 20, 2009

Those attending:

Dave Wallis – NJDOT – Resident Engineer
Gregory Maryak – NJDOT – Field Manager
JP Singh – NJDOT – Senior Engineer
Christine Slade – NPS – Resource Management
Bruce Hilling – Highlands – Borough Administrator
Jack Keeler – Sea Bright- Councilman
Christopher Francy – Highlands – Councilman
Joe Blewett – Highlands PD - Chief
Mike Kalaka – GPI – DOT Consultant
Anna Little – Highlands – Mayor
Jay Cosgrove – Bahrs Landing - Owner

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the August 20, 2009 meeting.

Upcoming Work Activities

Week of Aug 23, 2009

1. **Stress continuity tendons at span 5.**
2. **Installation formwork, rebar and continuity tendons for closure at span 6.**
3. **Installation of superstructure segments for cantilever 7 EB.**
4. **Air test, install strands, stress and grout pier 8 EB.**
5. **Installation of stability towers at pier 8 EB.**
6. **Form and pour west abutment EB.**
7. **Complete installation of retaining wall No. 1**
8. **Backfill between wall 1 and sheeting.**
9. **Installation of maintenance lighting inside superstructure segments.**
10. **Possibly begin installation of highway lighting on bridge deck**
11. **Continue construction of WB cofferdam in precast yard.**
12. **Installation of overhang brackets for south pedestrian bridge.**

Week of Aug 30, 2009

1. **Stress continuity tendons at span 5.**

Continued Page 2 of

Page 2 of 2, 08/20/09

2. **Concrete installation for closure at span 6 and stress tendons.**
3. **Installation of superstructure segments at pier 8 EB.**
4. **Installation of maintenance lighting inside superstructure segments.**
5. **Possibly begin installation of highway lighting on bridge deck**
6. **Continue with construction of WB cofferdams in precast yard.**
7. **Installation of deck for south pedestrian bridge.**
8. **Continue backfilling behind west abutment.**

Project Safety & Traffic Control

- Highlands's vouchers are up to date.
- Sea Bright Voucher #15 went to Freehold.
- Full police traffic director's (All shifts/all locations). To be implemented this weekend due to forecasted good weather.
- Discussion on traffic patterns for the new bridge. Maryak explained upcoming traffic patterns North ramp closing/one way traffic to Rt 36 NB and other detours.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. D.O.T. will prepare an agreement. Required details for hanging antenna, wires and any other attachments have been approved. Blewett is coordinating with Cotrell the installation of electric to the proposed location. Proposed agreement under review by Hilling. Awaiting attorney review.*
- *Slade requested installation of farm fence (welded wire) along dunes. Work is DONE. Slade requested to relocate two posts. Kalaka to follow up.*
- *Tony Marsella to investigate Highland's request for public forum regarding controlled demolition blasting. Department will prepare a handout for local use. Open Issue. 500 copies to be made.*
- *Slade requested to fix NPS entrance/fee bldg. window locks. JHR will be notified.*
- *Slade requested to check damages on permanent park ID sign. Wallis to follow up.*
- *Marsella requested lists of events for upcoming season from SB, Highlands & NPS.*
- *Slade requested to fix standing water at top of window sill for toll booth no. 1 west side from entrance bldg. Salsa to follow up. DONE*
- *Hilling & Keeler requested bridge tour with township official at 1 pm 08/14/09. DONE*
- *Fishing pier engineered plastic Boucher given to Hilling for color selection.*
- *Discussion on fishing pier design. Mayor Little wants copies for fishing pier rendering/design etc. Wallis to follow up.*
- *Keeler noted Sea Bright wants natural concrete finish on the new bridge without any paint.*
- *Mayor Little & Hilling requested that the DOT provide an analysis of the sanitary sewer line along Bay Ave due to construction.*

The next Project Meeting was scheduled for Thursday 08/27/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File

