



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36  
Highlands Bridge Replacement  
Federal Funding #: 100% State Funding

CHRIS CHRISTIE  
*Governor*

KIM GUADAGNO  
*Lieutenant Governor*

JAMES S. SIMPSON  
*Commissioner*

DRAFT COPY  
**ROUTE 36**  
**PROJECT INFORMATION MEETING MINUTES #105**  
**HELD JULY 1, 2010**

### **Those Attending:**

Dave Wallis – NJDOT – Resident Engineer  
Jeremy Williams – NJDOT – Civil Engineer Trainee  
Mike Kalaka – GPI – Assistant Resident Engineer  
Bruce Hilling – Highlands – Borough Administrator  
Christine Miller – National Park Service (NPS)  
John Sorrentino – Sea Bright – Police Chief  
Joe Blewett – Highlands – Police Chief

### ***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.***

The following issues were discussed at the July 1, 2010 meeting:

### **Upcoming Work Activities**

#### **Week of July 10, 2010**

- 1. Formwork and rebar for west abutment backwall.**
- 2. Stress continuity tendons for closure at span 1.**
- 3. Forms and rebar for closure at span 3.**
- 4. Stability towers at pier 4 WB.**
- 5. Install and stress tendons at piers 5 WB, 6 WB and 7 WB substructure.**
- 6. Complete installation of supports piles a template for pier 9 cofferdam.**
- 7. Float cofferdam No. 9.**
- 8. Possibly begin ripping out old concrete road at the top of North Ramp.  
Install subbase and DGA.**
- 9. Possibly install DMS board at Valley Drive.**

#### **Week of July 17, 2010**

- 1. Pour concrete for west abutment back wall.**
- 2. Concrete for closure at span 3.**
- 3. Superstructure segments at pier 4 WB.**
- 4. Install, stress tendons and grout tendons at piers 5 WB, 6 WB and 7 WB substructure.**
- 5. Drive piles for pier 9 WB cofferdam.**

6. Roadwork at North Ramp.
7. Installation of DMS board at Valley drive.

**Project Safety & Traffic Control**

- Traffic control is working well.

**Local Issues**

- *NPS entrance/fee building. Door on the east side and a window both have leaks. OPEN*
- *Francy inquired about whether or not the fence around the pump station should be dark to obscure it from view. Wallis to follow up with Maryak. OPEN*

The next Project Meeting was scheduled for Thursday 7/15/10 at 10:00 am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Jeremy Williams  
Office of the Resident Engineer

CC: Those Attending, K. Patel, P. Patel, L. Baumann, File