



**State of New Jersey**  
Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36  
Highlands Bridge Replacement  
Federal Funding #: 100% State Funding

CHRIS CHRISTIE  
*Governor*

KIM GUADAGNO  
*Lieutenant Governor*

JAMES S. SIMPSON  
*Commissioner*

DRAFT COPY  
**ROUTE 36**  
**PROJECT INFORMATION MEETING MINUTES #107**  
**HELD JULY 29, 2010**

**Those Attending:**

Dave Wallis – NJDOT – Resident Engineer  
Jeremy Williams – NJDOT – Civil Engineer Trainee  
Mike Kalaka – GPI – Assistant Resident Engineer  
Bruce Hilling – Highlands – Borough Administrator  
Christine Miller – National Park Service (NPS)  
Christopher Francy – Highlands – Councilman

***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.***

The following issues were discussed at the July 29, 2010 meeting:

**Upcoming Work Activities**

**Week of August 7, 2010**

- 1. Post tension of closure spans 3 and 4.**
- 2. Installation of superstructure segments at pier 5 WB.**
- 3. Install and stress tendons at piers 6 WB and 7 WB substructure.**
- 4. Concrete and rebar for pier 9 cofferdam.**
- 5. Conduits inside westbound bridge.**
- 6. Granite slope protection under span 1.**
- 7. Removal of asphalt, concrete pavement, curb and sidewalk from North Ramp.**
- 8. Installation of road box, asphalt, curb, and sidewalk on North Ramp.**
- 9. FR drain pipe on bridge.**

**Week of August 14, 2010**

- 1. Installation of superstructure segments at pier 5 WB.**
- 2. Possibly begin closure forms at span 5.**
- 3. Install and stress tendons at piers 6 WB and 7 WB substructure.**
- 4. Concrete for pier 9 footing.**
- 5. Conduits inside westbound bridge.**
- 6. Granite slope protection under span 1.**
- 7. FR drain pipe on bridge.**

---

**8. Road box along westbound approach.**

**Project Safety & Traffic Control**

- Traffic control is working well.

**Local Issues**

- *NPS entrance/fee building. Door on the east side and a window both have leaks. OPEN*
- *Francy inquired about whether or not the fence around the pump station should be dark to obscure it from view. Wallis to follow up with Maryak. OPEN*

The next Project Meeting was scheduled for Thursday 8/12/10 at 10:00 am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

Jeremy Williams  
Office of the Resident Engineer

CC: Those Attending, K. Patel, P. Patel, L. Baumann, File