



State of New Jersey

Route 36

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts.
COMMISSIONER

DRAFT COPY
ROUTE 36

PROJECT INFORMATION MEETING MINUTES #043 HELD FEBRUARY 12, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
David Wallis – DOT – Principal Engineer
Christine Slade – NPS – Resource Management
Bruce Hilling – Highlands – Administrator
Dale Leuebner – Highlands – Engineer
Mike Kalaka – GPI – DOT Consultant

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the February 12, 2009 meeting.

Week of February 16, 2009

- 1. Continue digging Ramp K/L.**
- 2. Begin installation of junction boxes and conduit for sign structure No. 5 (Long Branch).**
- 3. Continue construction of sign structure No. 2 foundation.**
- 4. Backfill toll booths foundations and possibly pour slabs for GNP toll plaza.**
- 5. Begin installation of rebar in for pier 4 EB footing.**
- 6. Cut of 54" pile and seal cofferdam for pier 5 EB.**
- 7. Relocate ITS pole at sign structure no. 5 (Long Branch).**
- 8. Continue erection of precast panels and for sand filter no. 1 in Highlands.**
- 9. Possibly continue with installation of drainage pipe by sign structure no. 2**
- 10. Production piles at pier no. 6 EB.**

Week of February 23, 2009

- 1 Continue digging Ramp K/L**
- 2 Continue installation of junction boxes and conduit for sign structure No. 5 (Long Branch).**
- 3 Reinforcement steel installation at pier 5 EB.**
- 4 Relocate ITS pole at sign structure no. 5 (Long Branch).**
- 5 Pour slabs for GNP toll booths.**
- 6 Test pile at pier no.7 EB.**
- 7 Continue erection of precast panels for sand filter at north abutment.**

Project Safety & Traffic Control

- *Highlands vouchers # 8 & 9 returned due to change in processing requirements by DOT. OPEN ISSUE. (Paperwork w/H.P.D.)*
- *Highlands Police rate increase has been submitted for agreement modification.*
- *Sea Bright PD agreement modifications is in process.*

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Marsella noted that DOT will fund this item thru the contract. Meeting for coordination of work on 2/6/09 at 10:00am. Need foundation and wiring plan from vendor.*
- *Hilling presented cost for speed monitoring sign at Route 36 near school. Marsella to follow up. Maryak noted that DOT will fund this item thru the contract. Leubner to set-up, purchase and install unit. DOT to reimburse Highlands for purchase cost. Maryak will try to get \$5,705 check to be delivered to Highlands this week. Done*
- *Mayor Little requested that Portland road be resurfaced as part of the project. Request to Marsella for follow-up. Marsella noted that application for discretionary aid seems in order. OPEN ISSUE.*
- *Request by Highlands for Bayside Drive connector to be completed. Formal request was presented by letter from Leubner. Mayor Little stressed need as OEM issue. Marsella to follow-up.*
- *Slade noted NPS concerns of crash protection for entrance station. Maryak to follow up. OPEN ISSUE.*
- *Funding issue for Valley drainage pipe. Mayor Little requested that Marsella expedite Dept. review.*
- *Hilling requested an artist's rendering of South Bay promenade (If available). Maryak to follow up.*

The next Project Meeting was scheduled for Thursday 02/19/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

J.P. Singh
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File