



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Kris Kolluri, Esq.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #025

HELD AUGUST 28, 2008

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Bruce Hilling – Highlands – Borough Administrator
Christine Slade – NPS –Resource Management
Joe Blewett – HighlandsPD – Chief
Steve Spahr – SeabrightPD - Captain
Maryann Smeltzer – Seabright - Borough Clerk
Dominic Salsa – JHReidGC – Project Engineer
Dale Lubner – Highlands - Engineer

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the August 28, 2008 meeting

Two Week Look Ahead

Week of 09/01/08

- Continue Construction of North pedestrian Bridge in NPS.
- Continue with precast cofferdams construction.
- Continue with demolition east side of bridge over water.
- Continue Setting up load test for pier 3 test pile.(Sch.09/04/08)
- Install sheeting for EB at pier 1.
- Activate temporary traffic signal at NPS entrance.(09/02/08 at noon)
- Relocate traffic in NPS from existing ramp K/L to ramp M.(Friday night)

Week of 09/08/08

- Continue pedestrian Bridge in NPS.
- Continue demolition of bridge.
- Continue precast cofferdams construction.
- Begin demolition of ramp K/L overpass.
- Launch and install precast cofferdam for pier 3 EB.

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- *Weekend PD coverage assigned to Highlands and Seabright P.D's*
- *Maryak to look into Highlands P.D. voucher payment # 4. It is being processed. Marsella to investigate.*

Continue Page 2

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Highlands to review with repeater provider. Marsella requested a written request for relocation. Bridge light pole details given to Chief Blewett. (OPEN) Need antenna details from Chief Blewett. SBPD also to investigate a joint facility.*
- *NPS requested a property boundary survey plat. (JHR to provide) Maryak provided JHR with a property description. (OPEN). Seabright would also like a copy.*
- *Seabright to advise on remaining two bridge pylons for next year.*
- *Valley Ave pipe work review will be scheduled by Hilling. Meeting for 1:30 pm this afternoon.*
- *Bridge openings on the hour only from 4pm-7pm. USCG approved with monitoring conditions. (Thru this weekend)*
- *Highlands P.D. noted cars making U-turns thru island at "Waterwhich Ave." Kalanka to follow up. Maryak offered roadway delineators to block path.*
- *Seabright requested that the sidewalk at south end be connected to the existing splash pad. Maryak to investigate R.O.W. issue. (Will be connected to sidewalk)*
- *Maryak noted no work will be performed on Route 36 main line Friday 8/29/08 to Tuesday 9/02/08 noon. All work on side roads will be off the roadway by 12 noon on Friday 08/20/08.*
- *Highway markers to be picked up by both Seabright and Highlands for display.*
- *Maryak requested brick color for tollbooths from NPS.*

The next Project Meeting was scheduled for Thursday 08/04/08 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynn baumann, File