



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Kris Kolluri, Esq.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #030

HELD OCTOBER 23, 2008

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Tony Marsella – NJDOT – Deputy Director
Mike Kalaka – GPI – DOT Consultant
Bruce Hilling – Highlands – Borough Administrator
Anna Little – Highlands – Mayor
Joe Blewett – HighlandsPD – Chief
Dale Lubner – Highlands – Engineer
Sara Weimer – NPS – Resource Management
David Wallis – DOT – Principal Engineer

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the October 23, 2008 meeting

Two Week Look Ahead

Week of 10/27/08

- Raise sheeting along Route 36 in Highlands. Install return sheets for sand filters.
- Possibly begin installation of piles at west abutment..
- Continue excavation at ramp K/L.
- Drive Production piles for pier no. 4 (Highlands)
- Form and rebar installation for pier no.1 footing (Highlands)
- Cut piles and begin form installation for pier no.2 footing (Highlands)
- Sealing of cofferdam at pier no.3. Possibly begin installation of reinforcement in cofferdam.
- Install telephone conduit along north pedestrian bridge in NPS.
- Install sub base for permanent bike/pedestrian path along north pedestrian bridge in NPS.
- Continue excavation in NPS.

Week of 10/27/08

- Continue excavation at ramp K/L.
- Continue driving production piles at pier no. 4.
- Continue rebar installation and pour pier no. 1 footing (Highlands)
- Form and rebar installation for pier no. 2 footing (Highlands)
- Installation of rebar in cofferdam for pier no. 3.
- Installation of piles at west abutment EB side.

Continue Page 2

- Begin installation of soil anchors in sheeting along Route 36 for sand filters.
- Install sub base for permanent bike/pedestrian path along north pedestrian bridge in NPS.
- Continue excavation in NPS.

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- Sea Bright P.D's payment vouchers # 6, 7, 8 are being processed. H.P.D to advice on status of their vouchers.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Highlands to review with repeater provider. Marsella requested a written request for relocation. Bridge light pole details given to Chief Blewett. (OPEN) Need antenna details from Chief Blewett. SBPD also to investigate a joint facility. Marsella to investigate funding. Highlands to revise scope to relocate existing only.*
- *NPS requested a property boundary survey plat. (JHR to provide). Sea Bright would also like a copy.*
- *Maryak requested cut line (Height) for remaining bridge pylons. Sea Bright to follow up.*
- *Highlands requested that both Miller Street and Linden Ave traffic signals be converted to 3 phase signals. Marsella to follow up. Timing at these signals will be investigated to allow for additional time cross traffic. Under review by NJDOT traffic engineering.*
- *(Captain Spahr noted Route 36 temp. Intersection signal manual overwrite push button isn't working. Maryak will have it fixed this week.) JHR was directed to fix same.*
- *Hilling requested speed monitoring sign at Route 36 near school. (Open item). Marsella to follow up.*
- *Slade requested that loop monitors at park exit be fixed. Maryak will direct same for end of next week.*
- *Hilling reviewed request for traffic signal preemption at Miller Street and Linden Ave. Denied by Department.*
- *Maryak will secure access to earthcam cameras for P.D, s. (OPEN ISSUE)*
- *General review of traffic mitigation ideas by Maryak.*
- *Color samples for Toll Facilities and roofs to NPS from Maryak.*
- *Pedestrian plan to be developed to incorporate Highlands detour plan.*

The next Project Meeting was scheduled for Thursday 10/30/08 at 10:00am

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynn baumann, File