



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Jon Corzine
GOVERNOR

Route 36
Highlands Bridge Replacement
Federal Project # 100% State Funding

Kris Kolluri, Esq.
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #032

HELD NOVEMBER 06, 2008

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Tony Marsella – NJDOT – Deputy Director
Mike Kalaka – GPI – DOT Consultant
Bruce Hilling – Highlands – Borough Administrator
Dale Lubner – Highlands – Engineer
Christine Slade – NPS – Resource Management
Christopher Francy – Highlands – Councilman
Steve Spahr – Sea BrightPD – Captain

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the November 06, 2008 meeting

Two Week Look Ahead

Week of 11/10/08

- Continue excavation at ramp K/L.
- Form and rebar installation for piers no. 1 & 2 footing (Highlands)
- Begin form and rebar installation for west abutment EB side (Highlands)
- Begin installation of reinforcement at pier no. 3
- Install telephone conduit along north pedestrian bridge in NPS.
- Install sub base for permanent bike/pedestrian path along north pedestrian bridge in NPS.
- Install return sheets, installation of soil anchors and begin excavation for sand filter.
- Continue excavation in NPS.
- Test pile at ramp J and pier no. 8.

Week of 11/17/08

- Continue excavation at ramp K/L.
- Continue rebar installation and pour pier no. 1 footing (Highlands)
- Continue rebar installation for pier no. 2 footing (Highlands)
- Installation of rebar in cofferdam for pier no. 3.
- Form and rebar Installation at west abutment EB side.
- Continue excavation in NPS.
- Install sub base for permanent bike/pedestrian path along north pedestrian bridge in NPS.
- Install concrete surface course for bike/pedestrian path along north pedestrian walkway.

Continued Page 2

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- Sea Bright P.D's payment vouchers # 6, 7, 8 and H.P.D vouchers # 7 & 8 remain outstanding. Marsella to follow up. OPEN ISSUE.

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Marsella requested a written request for relocation. Marsella to investigate funding. Highlands to revise scope to relocate existing only. OPEN ISSUE.*
- *NPS requested a property boundary survey plat. (JHR to provide). Sea Bright would also like a copy. NPS requests expedite on this issue. OPEN ISSUE.*
- *Highlands requested that both Miller Street and Linden Ave traffic signals be converted to 3 phase signals. Marsella to follow up. Timing at these signals will be investigated to allow for additional time cross traffic. Under design by NJDOT traffic engineering. (Work is to be completed by end of this month)*
- *(Captain Spahr noted Route 36 temp. Intersection signal manual overwrite push button isn't working. Maryak will have it fixed this week.) JHR was directed to fix same. OPEN ISSUE.*
- *Hilling requested speed monitoring sign at Route 36 near school. (Open item). Marsella to follow up. Awaiting funding. Hilling to review cost for Highlands to provide.*
- *Slade requested that loop monitors at park exit be fixed. Maryak noted work was planned for today but rained out. Expedited issue.*
- *Congestion pricing under review by N.P.S. They would like more info.*
- *Detour /Trucks – Buses at Highland Ave – sign is to remain.*
- *Hilling requested larger sign Detour to Bay Ave with arrow at Linden Ave.*
- *Hilling noted "No Right Turn" sign is missing at Rt 36 NB/Linden Ave west side. Kalaka to investigate.*

The next Project Meeting was scheduled for Thursday 11/13/08 at 10:00am

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh

Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynn baumann, File