



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement  
Federal Project # 100% State Funding

Jon Corzine  
GOVERNOR

Kris Kolluri, Esq.  
COMMISSIONER

DRAFT COPY

### ROUTE 36

## PROJECT INFORMATION MEETING MINUTES #035

HELD DECEMBER 4, 2008

### Those attending:

Gregory Maryak – NJDOT – Resident Engineer  
JP Singh – NJDOT – Senior Engineer  
Tony Marsella – NJDOT – Deputy Director  
Mike Kalaka – GPI – DOT Consultant  
Bruce Hilling – Highlands – Borough Administrator  
Christine Slade – NPS – Resource Management  
Dale Lubner – Highlands – Engineer  
Christopher Francy – Highlands – Councilman  
Anna Little – Highlands – Mayor

***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.*** The following issues were discussed at the December 4, 2008 meeting

### Two Week Look Ahead

#### **Week of 12/08/08**

- Continue excavation at ramp K/L.
- Continue excavation for sand filter no.1 in Highlands.
- Possibly begin rebar installation for east abutment EB side (Sea Bright side)
- Water pipe relocation by Off The Hook restaurant.
- Installation of rebar and forming of pier no. 8 EB footing (Sea Bright side).
- Continue concrete surface course bike/pedestrian path along north pedestrian bridge in NPS.
- Install asphalt pavement in NPS parking lot.
- Installation of conduit and junction boxes in NPS for toll plaza.
- Installation of toll booth foundations in NPS.
- Possibly begin installation of drainage and sewer pipe by Off The Hook restaurant.
- Re-start installation of 54" pile at pier 3 EB.
- Start stacking pier no.1 segments.

#### **Week of 11/24/08**

- Continue excavation at ramp K/L.
- Continue rebar Installation at west abutment EB side.
- Install concrete surface course for bike/pedestrian path along north pedestrian bridge in NPS.
- Installation of drainage structures and pipe by OFF The Hook restaurant.

Continued Page 2

- Continue excavation for sand filter No. 1 in Highlands.
- Pour concrete footing for pier no. 8 EB.
- Installation of conduit and junction boxes in NPS for toll plaza.
- Installation of toll booth foundation in NPS.
- Installation of 54” piles at pier 3 EB and pier 4 EB.
- Continue stacking pier no. 1 & 2 segments

#### Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- Sea Bright P.D.’s payment vouchers # 8 & 9 remain outstanding. Marsella to follow up. OPEN ISSUE.
- Mayor Little requested signs at Miller St and Highland Ave (Detour & No Bus and Truck Traffic be taken down. Kalaka to follow up.

#### Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Marsella requested a written request for relocation. Marsella to investigate funding. Highlands to revise scope to relocate existing only. OPEN ISSUE.*
- *NPS requested a property boundary survey plat. (JHR to provide). Sea Bright would also like a copy. NPS requests expedite on this issue. OPEN ISSUE.*
- Hilling requested speed monitoring sign at Route 36 near school. (Open item). Marsella to follow up. Awaiting funding. Hilling to review cost. Highlands to provide estimate.
- Slade requested that loop monitors at park exit be fixed. Maryak noted work was planned for this week but Sub-Contractor failed to show up. Expedited issue.
- Congestion pricing under review by N.P.S. They would like more info.
- Mayor Little requested that Portland road be resurfaced as part of the project. Formal request is to follow.

The next Project Meeting was scheduled for Thursday 12/11/08 at 10:00am

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh  
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File