



## State of New Jersey

Department of Transportation  
Central Region Construction  
100 Daniels Way  
Freehold, New Jersey 07728

Route 36  
Highlands Bridge Replacement  
Federal Project # 100% State Funding

Jon Corzine  
GOVERNOR

Stephen Dilts  
COMMISSIONER

DRAFT COPY

### ROUTE 36

## PROJECT INFORMATION MEETING MINUTES #037 HELD DECEMBER 18, 2008

### Those attending:

Gregory Maryak – NJDOT – Resident Engineer  
Tony Marsella – NJDOT – Deputy Director  
Mike Kalaka – GPI – DOT Consultant  
Bruce Hilling – Highlands – Borough Administrator  
Christine Slade – NPS – Resource Management  
Dale Lubner – Highlands – Engineer  
Christopher Francy – Highlands – Councilman  
Anna Little – Highlands – Mayor  
Captain Spahr – SeaBright PD

***ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.*** The following issues were discussed at the December 18, 2008 meeting

### Two Week Look Ahead

#### **Week of 12/21/08**

- Continue excavation at ramp K/L.
- Continue rebar installation for east abutment EB side (Sea Bright side)
- Sewer pipe (storm and sanitary) relocation by Off The Hook restaurant.
- Complete concrete surface course bike/pedestrian path along north pedestrian bridge in NPS.
- Installation of conduit and junction boxes in NPS for toll plaza.
- Installation of toll booth foundations in NPS.
- Continue Sand Filter Footing at West Abutment
- Continue installation of 54" piles at pier 3 & 4 EB.
- Continue stacking pier no.1 & 2 segments.

#### **Week of 12/28/08**

- Continue excavation at ramp K/L.
- Continue rebar installation for east abutment EB side (Sea Bright side)
- Sewer pipe (storm and sanitary) relocation by Off The Hook restaurant.
- Installation of conduit and junction boxes in NPS for toll plaza.
- Installation of toll booth foundations in NPS.
- Continue Sand Filter Footing at West Abutment
- Continue installation of 54" piles at pier 3 & 4 EB.
- Continue stacking pier no.1 & 2 segments.

Continued Page 2

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- *Sea Bright P.D's payment vouchers # 8 & 9 remain outstanding. Marsella to follow up. OPEN ISSUE.*
- *Mayor Little requested signs at Miller St and Highland Ave (Detour & No Bus and Truck Traffic be taken down. Kalaka to follow up. DONE*
- *Twin Lights Sign relocation..Follow up by Kalaka*
- *Revised traffic pattern in NPS beginning Tuesday 12/23...Traffic is to be shifted into new fee plaza area*
- *General comment by both PD's on inconsiderate / unprofessional drivers on site. Maryak requested stepped up enforcement by locals.*

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Marsella requested a written request for relocation. Marsella to investigate funding. Highlands to revise scope to relocate existing only. Letter to Marsella... Specs to Maryak.....OPEN ISSUE.*
- *NPS property boundary survey plat. Out. Under NPS review. Sea Bright will have questions. OPEN ISSUE.*
- *Hilling presented cost for speed monitoring sign at Route 36 near school. Marsella to follow up.*
- *Review of possible Summer 2009 traffic scenerios.*
- *Mayor Little requested that Portland road be resurfaced as part of the project. Formal request is to follow.*
- *Highlands noted that ordinance was passed making Highland Avenue 7 Ton load restricted. Maryak to advise JHR.*
- *Highlands noted complaints of uncovered loads and early morning truck traffic in Middletown. Maryak requested local stepped up enforcement.*
- *Maryak requested letters from both town Mayors which would indicate that the Department current Police Use Agreement remains in effect and that the current Mayors are authorized to sign Police Vouchers.*

The next Project Meeting was scheduled for Thursday 01/08/09 at 10:00am. The DOT office will be open for special needs throughout the Holiday Season.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh  
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File