



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36

Highlands Bridge Replacement
Federal Project # 100% State Funding

Jon Corzine
GOVERNOR

Stephen Dilts
COMMISSIONER

DRAFT COPY

ROUTE 36

PROJECT INFORMATION MEETING MINUTES #038

HELD JANUARY 08, 2009

Those attending:

Gregory Maryak – NJDOT – Resident Engineer
JP Singh – NJDOT – Senior Engineer
Tony Marsella – NJDOT – Deputy Director
Mike Kalaka – GPI – DOT Consultant
Christine Slade – NPS – Resource Management
Anna Little – Highlands – Mayor
Captain Spahr – Sea Bright PD

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES. The following issues were discussed at the January 08, 2009 meeting.

Two Week Look Ahead

Week of 01/12/09

- Continue excavation at ramp K/L.
- Continue rebar and form installation for sand filter no. 2
- Continue installation of drainage pipe by Off The Hook restaurant.
- Possibly begin installation of rebar and formwork for ramp J abutment.
- Installation of conduit and junction boxes in NPS for toll plaza.
- Installation of toll booth foundations in NPS.
- Continue erection of pier segments @ pier no 1 and 2.
- Continue installation of 54” piles at pier 4 EB.
- Possibly install test pile for pier no. 5.
- Begin sealing pier 3 cofferdams.
- Begin construction of sign structure foundation in Long Branch and Valley Road.

Week of 01/19/09

- Continue With rebar installation and pour concrete for sand filter no.2 base slab in Sea Bright.
- Continue sealing pier 3 cofferdam and possibly pour initial concrete layer.
- Install test pile at pier no. 5.
- Installation of conduit and junction boxes in NPS for toll plaza.
- Complete installation of toll booth foundations in NPS.
- Continue erection of pier segment for piers 1 and 2.
- Continue installation of 54” piles at pier 4 EB.
- Continue construction of sign structure foundations in Long Branch and Valley Road.

Continued Page 2

Project Safety & Traffic Control

- *Maryak to schedule PD coverage when required.*
- *Sea Bright P.D's payment vouchers # 9 & 10 remain outstanding. Marsella to follow up. OPEN ISSUE.*
- *Revised traffic pattern in NPS: Traffic is shifted into new fee plaza area. It will be shifted back to west side on Friday.*
- *Highlands Police rate increase needs to be submitted for agreement modification.*

Local Issues

- *Mayor & Chief Blewett requested existing antenna-signal repeater be installed on new bridge. Tony Marsella to further investigate. Marsella requested a written request for relocation. Marsella to investigate funding. Highlands to revise scope to relocate existing only. Letter to Marsella... Specs to Maryak.....OPEN ISSUE.*
- *NPS property boundary survey plat. Out. Under NPS review. Sea Bright will have questions. OPEN ISSUE.*
- *Hilling presented cost for speed monitoring sign at Route 36 near school. Marsella to follow up. OPEN ISSUE.*
- *Review of Summer 2009 traffic scenario.*
- *Mayor Little requested that Portland road be resurfaced as part of the project. Formal request is to follow. OPEN ISSUE.*
- *Highlands noted that ordinance was passed making Highland Avenue 7 Ton load restricted. Maryak to advise JHR. Effective date is 12/19/08 + 45 days.*
- *Maryak requested letters from both town Mayors which would indicate that the Department current Police Use Agreement remains in effect and that the current Mayors are authorized to sign Police Vouchers.*

The next Project Meeting was scheduled for Thursday 01/15/09 at 10:00am.

Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,

JP Singh
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, D. Carlson, P. Patel, Lynne Baumann, File