



State of New Jersey

Department of Transportation
Central Region Construction
100 Daniels Way
Freehold, New Jersey 07728

Route 36
Highlands Bridge Replacement
Federal Funding #: 100% State Funding

CHRIS CHRISTIE
Governor

JAMES S. SIMPSON
Acting Commissioner

DRAFT COPY
ROUTE 36
PROJECT INFORMATION MEETING MINUTES #086
HELD January 28, 2010

Those Attending:

Dave Wallis – NJDOT – Resident Engineer
Jeremy Williams – NJDOT – Civil Engineer Trainee
Mike Kalaka – GPI – Assistant Resident Engineer
Bruce Hilling – Highlands – Borough Administrator
Anna Little – Highlands – Mayor
Christine Slade – National Park Service (NPS)
Chief Sarentino – Sea Bright – Police Chief

ITALICIZED TEXT INDICATES UNRESOLVED OR PREVIOUSLY DISCUSSED ISSUES.

The following issues were discussed at the January 28, 2010 meeting:

Upcoming Work Activities

Week of January 31, 2010

- 1. Drive production piles at pier 1 WB (Highlands side).**
- 2. Foundation excavation for pier 2 WB (Highlands side).**
- 3. Complete formwork and rebar for east abutment wall and pour concrete (Sea Bright).**
- 4. Complete pile template and drive test pile at pier 7 WB. Possibly drive production piles.**
- 5. Demolition of west side lift span on old bridge.**
- 6. Continue demolition of pier columns of old bridge.**
- 7. Drilling old bridge footings on east side.**
- 8. Pour concrete for north pedestrian bridge curb.**
- 9. Continue with lighting inside eastbound bridge superstructure.**

Week of February 7, 2010

- 1. Forms and rebar for west abutment footing (Highlands side).**
- 2. Drive piles at pier 1 WB (Highlands side).**
- 3. Foundation excavation at pier 2 WB (Highlands side).**
- 4. Drive production piles at pier 7 WB.**
- 5. Demolition of west side lift span.**

6. Continue demolition of pier columns of old bridge.
7. Drilling old bridge footings on east side.
8. Pour concrete for north pedestrian bridge curb.
9. Continue with lighting inside eastbound bridge superstructure.

Project Safety & Traffic Control

- Police vouchers 19 and 20 sent to Sea Bright. Highlands is awaiting voucher 16. OPEN

Local Issues

- NPS entrance/fee building. Window locks, as well as leaks in Toll Booths will be fixed by spring. NPS wishes to be in by May 1, 2010. NPS noted the leaks are getting worse. JH Reid will be notified.
- Mayor Little & Hilling requested that the DOT provide an analysis of the sanitary sewer line along Bay Ave due to construction. Currently looking at other options. Wallis to get town letters. Consultant is currently looking into this issue. OPEN
- Hilling inquired to when the south pedestrian bridge will be open. Wallis noted that as soon as the railing arrives and when wiring is completed. Curb top fence and railing are still an issue. May be open by the end of February. Items are 4-6 weeks out on delivery. OPEN
- Demolition will continue thru Spring 2010. Approximately to the end of March.
- Highlands request for S. Bay Avenue curb and sidewalk. Follow up w/ Pankesh. OPEN
- Underwater demo will begin sometime in late January. Will begin at pier 7.
- DOT prefers a choke point before the tolls and two lanes between building 600 and north of the plaza for exiting in the summer. NPS to follow up by February. Wallis needs details for a COP. OPEN
- Highlands wishes to get rid of overhead signs completely on the bridge. They will follow up with a letter to the NJDOT commissioner. OPEN
- Highlands wishes that flexible delineators be maintained near Off the Hook. Flexible delineators have been installed. DONE
- Town to supply the Verizon line for the repeater. OPEN
- There is a stripping/gore issue of only one thru lane for North and South ramps. Wallis to investigate for the future. OPEN
- NPS reminded JH Reid that they can have lot A back on April 1st but must leave lot E then as well. They recommended that an official use vehicles sign be put up. OPEN
- NPS notified the DOT of paver's path damage. Wallis to follow up. OPEN
- NPS also notified the DOT of erosion at the side of lot B near the bay. They request that traffic in the park be redirected away from this area. Wallis to follow up. OPEN

The next Project Meeting was scheduled for Thursday 2/4/10 at 10:00 am. Persons wishing to make comments, corrections, or interpretations regarding these minutes may do so to the NJDOT Resident Engineer.

Prepared By,
Jeremy Williams
Office of the Resident Engineer

CC: Those Attending, J. Szafranski, P. Patel, L. Baumann, File