

**RESOLUTION NO. 29-2016**  
**Zero Cost - Change Order No. 2**  
**Reconstruction of Six Bulkheads and New Stormwater Pump Station**  
**R. Kremer & Son Marine Contractors, LLC**

Councilmember Leckstein introduced and offered the following Resolution for adoption; seconded by Councilmember Lamia:

**WHEREAS**, on April 21, 2015, the Borough Council of the Borough of Sea Bright awarded a contract to R. Kremer & Son Marine Contractors, LLC of Brick, New Jersey for the Reconstruction of Six Bulkheads and New Stormwater Pump Station in the contract amount \$1,199,880.00; and

**WHEREAS**, on October 20, 2015, Resolution #101-2015 authorized the re-consideration to the base bid, to include Alternate A1, A2, A3 & A4 as submitted in the original bid package that awarded a contract to the lowest responsible bidder, R. Kremer & Son Marine Contractors, LLC of Brick, New Jersey for the Reconstruction of Six Bulkheads and New Stormwater Pump Station in an new contract amount of \$1,525,705.00; and

**WHEREAS**, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 1 dated October 13, 2015, identifying two unforeseen issues with the bulkhead and storm drain installation on South Street resulting in an increase of \$41,517.25 and various items were reduced to reflect current as-built quantities resulting in a decrease of \$41,520.00 resulting in a net decrease of \$2.75 to the total contract amount; and

**WHEREAS**, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 2 dated January 5, 2016, identifying a reduction of \$4,080.00 in Items #27, #30 and #A1-15 to reflect the current as-built quantities and Item #10 increased \$4,080.00 to reflect current as-built quantities, resulting in a zero cost change; and

**WHEREAS**, as per T&M Associates, the Municipal Engineer, the contract completion date has been extended to May 1, 2016.

**NOW THEREFORE, BE IT RESOLVED** by the Borough Council of the Borough of Sea Bright in the County of Monmouth, State of New Jersey, that it does hereby approve Change Order No. 2 resulting in a zero cost change for the Reconstruction of Six Bulkheads and New Stormwater Pump Station.

**BE IT FURTHER RESOLVED** that a certified copy of this Resolution be forwarded to the following:


1. Finance Manager
2. Public Works
3. Borough Engineer
4. R. Kremer & Son Marine Contractors LLC

Roll Call: Bills, Keeler, Kelly, Lamia, Leckstein, Rooney  
Yes Yes Yes Yes Yes Yes

January 19, 2016

**CERTIFICATION**

I, Christine Pfeiffer, do hereby certify that the foregoing is a Resolution adopted by the Borough Council of the Borough of Sea Bright, County of Monmouth, State of New Jersey, at a Council meeting held on January 19, 2016.

  
Christine Pfeiffer, Borough Clerk

T&M ASSOCIATES  
CONSULTING & MUNICIPAL ENGINEERS  
ELEVEN TINDALL ROAD  
MIDDLETOWN, NEW JERSEY 07748

SHEET NO. 1 OF 2  
PROJECT NO. SBRT-00861

CHANGE ORDER NO. 2

DATE: January 5, 2016  
PROJECT: Reconstruction of Six Bulkheads and New Stormwater Pump Station  
OWNER: Borough of Sea Bright  
CONTRACTOR: R. Kremer & Sone Marine Contractors, LLC


**DESCRIPTION OF CHANGE:**

**REDUCTIONS:**  
Items 27, 30 and A1-15 are reduced to reflect current as-built quantities.

**EXTRA:**  
Item 10 is increased to reflect current as-built quantity.

**SUPPLEMENTARY:**  
S-4 Contract Completion Date Extended to 5/1/2016

APPROVAL/RECOMMENDED:  
  
JACQUELYN J. FLOC, P.E., P.F.P.

ACCEPTED:  
  
CONTRACTOR:  
R. Kremer & Sone Marine Contractors, LLC

OWNER'S APPROVALS:

SEE ATTACHED DETAIL	ADDITIONAL	REDUCTION
A. TOTAL REDUCTIONS THIS C.O.	XXXXXXXXXXXX	\$4,080.00
B. TOTAL EXTRAS THIS C.O.	\$4,080.00	XXXXXXXXXXXX
C. TOTAL SUPPLEMENTARY THIS C.O.	\$0.00	XXXXXXXXXXXX
TOTALS THIS C.O.	\$4,080.00	\$4,080.00
NET CHANGE THIS CHANGE ORDER		
PREVIOUS CHANGE ORDERS	\$41,517.25	\$41,520.00
TOTAL CHANGE ORDERS TO DATE	\$45,597.25	\$45,600.00
NET CHANGE IN CONTRACT		\$2.75

NOTE: All work to be done according to Contract Specifications.

ORIGINAL CONTRACT BID PRICE	\$1,525,705.00
CHANGE ORDERS TO DATE	-\$2.75
REVISED CONTRACT PRICE	\$1,525,702.25

PROJECT: Reconstruction of Six Bulkheads and New Stormwater Pump Station

OWNER: Borough of Sea Bright

CONTRACTOR: R. Kremer & Sons Marine Contractors, LLC

	ITEM	DESCRIPTION	QUANTITY	UNIT	AMOUNT	
	NO.			PRICE		
REDUCTIONS	27	White Vinyl Fence, 4' High	89.00 LF	\$45.00	\$4,005.00	
	30	9"x18" Concrete Vertical Curb	2.00 LF	\$25.00	\$50.00	
	A1-15	9"x18" Concrete Vertical Curb	1.00 LF	\$25.00	\$25.00	
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00

A. TOTAL REDUCTIONS \$4,080.00

EXTRA	10	Permanent Sheeting, Steel	51.00 SF	\$80.00	\$4,080.00	
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00

B. TOTAL EXTRA \$4,080.00

SUPPLEMENTARY	S-4	Contract Completion Date Extended to 5/1/2016	1.00 LS	\$0.00	\$0.00	
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00
						\$0.00

C. TOTAL SUPPLEMENTARY \$0.00