

**RESOLUTION NO. 50-2016**

**Change Order No. 3**

**Reconstruction of Six Bulkheads and New Stormwater Pump Station**

**R. Kremer & Son Marine Contractors, LLC**

Councilmember Leckstein introduced and offered the following Resolution for adoption; seconded by Councilmember Kelly:

**WHEREAS**, on April 21, 2015, the Borough Council of the Borough of Sea Bright awarded a contract to R. Kremer & Son Marine Contractors, LLC of Brick, New Jersey for the Reconstruction of Six Bulkheads and New Stormwater Pump Station in the contract amount \$1,199,880.00; and

**WHEREAS**, on October 20, 2015, Resolution #101-2015 authorized the re-consideration to the base bid, to include Alternate A1, A2, A3 & A4 as submitted in the original bid package that awarded a contract to the lowest responsible bidder, R. Kremer & Son Marine Contractors, LLC of Brick, New Jersey for the Reconstruction of Six Bulkheads and New Stormwater Pump Station in an new contract amount of \$1,525,705.00; and

**WHEREAS**, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 1 dated October 13, 2015, identifying two unforeseen issues with the bulkhead and storm drain installation on South Street resulting in an increase of \$41,517.25 and various items were reduced to reflect current as-built quantities resulting in a decrease of \$41,520.00 resulting in a net decrease of \$2.75 to the total contract amount; and

**WHEREAS**, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 2 dated January 5, 2016, identifying a reduction of \$4,080.00 in Items #27, #30 and #A1-15 to reflect the current as-built quantities and Item #10 increased \$4,080.00 to reflect current as-built quantities, resulting in a zero cost change; and

**WHEREAS**, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 3 dated February 16, 2016, increasing items No. 8, 9 and 24 which include additional paving, drainage items and adding an inlet necessary to avoid an existing unforeseen sanitary lateral at the end of Osborne Place in an amount not to exceed \$26,750.00; and

**CERTIFICATION OF FUNDS:** I, Michael Bascom, Chief Financial Officer, certified that funds are available to pay the aforesaid contractor an additional amount of \$26,750.00 from Bond Ordinance 10-2012.



MICHAEL J. BASCOM, CFO

**NOW THEREFORE, BE IT RESOLVED** by the Borough Council of the Borough of Sea Bright in the County of Monmouth, State of New Jersey, that it does hereby approve Change Order No. 3 resulting in a net increase of the contract of \$26,750.00 for an amended contract price of \$1,552,452.25 for the Reconstruction of Six Bulkheads and New Stormwater Pump Station.

**BE IT FURTHER RESOLVED** that a certified copy of this Resolution be forwarded to the following:


1. Finance Manager
2. Public Works
3. Borough Engineer
4. R. Kremer & Son Marine Contractors LLC

Roll Call: Bills, Keeler, Kelly, Lamia, Leckstein, Rooney  
Yes absent Yes Yes Yes Yes


February 16, 2016

**CERTIFICATION**

I, Christine Pfeiffer, do hereby certify that the foregoing is a Resolution adopted by the Borough Council of the Borough of Sea Bright, County of Monmouth, State of New Jersey, at a Council meeting held on February 16, 2016.



Christine Pfeiffer, Borough Clerk



YOUR GOALS. OUR MISSION.

SBRT-00861

February 16, 2016

Joseph Verruni, Borough Administrator  
Borough of Sea Bright  
1167 Ocean Avenue  
Sea Bright, NJ 07760

**Re: Flood Mitigation Project: Reconstruction of Six Bulkheads and New Storm Water Pump Station  
Change Order Number 3 Request**

Dear Mr. Verruni:

Please find attached Change Order Number 3 for your review and Council's approval. The Change Order includes additional paving and drainage items that are required along Osbourne Place. The extra asphalt items will allow for full width paving of Osbourne Place from the end of the street at the new bulkhead to just past the start of the new drainage that was installed near the eastern most entrance to the condominium complex. The extra inlet that is in the Change Order is required to avoid an unforeseen sanitary sewer lateral at the far western end of the project.

The total cost for this change order is a contract increase of \$26,750.00 which brings the amended contract price for this project to \$1,552,452.25.

If you have any questions or require additional information, please call.

Very truly yours,

T&M ASSOCIATES

  
STEVEN AMOS, P.E. /PS  
GROUP MANAGER  
CONSTRUCTION SERVICES


STA:ps

H:\SBRT\00861\Correspondence\Verruni\_STA\_Change Order Number 3 Description.doc

CHANGE ORDER NO. 3

DATE: February 16, 2016  
PROJECT: Reconstruction of Six Bulkheads and New Stormwater Pump Station  
OWNER: Borough of Sea Bright  
CONTRACTOR: R. Kremer & Sone Marine Contractors, L.L.C.

DESCRIPTION OF CHANGE:  
REDUCTIONS:  
EXTRA:  
Items 8 and 9 are paving items that were increased to pave a longer portion of Osbourne Place at the end of the project. This will enable the contractor to pave the full width of Osbourne Place past the first condo driveway to the east.  
Item 24 adds an inlet necessary at the end of Osbourne Place in order to avoid an existing unforeseen sanitary lateral.  
SUPPLEMENTARY:

APPROVAL RECOMMENDED:  
  
JACLYN J. FLOR, P.E./P.P.  
ACCEPTED:  
  
CONTRACTOR:  
R. Kremer & Sone Marine Contractors, L.L.C.  
OWNER'S APPROVALS:

SEE ATTACHED DETAIL	ADDITIONAL	REDUCTION
A. TOTAL REDUCTIONS THIS C.O.	XXXXXXXXXXXX	\$0.00
B. TOTAL EXTRAS THIS C.O.	\$26,750.00	XXXXXXXXXXXX
C. TOTAL SUPPLEMENTARY THIS C.O.	\$0.00	XXXXXXXXXXXX
TOTALS THIS C.O.	\$26,750.00	\$0.00
NET CHANGE THIS CHANGE ORDER	\$26,750.00	
PREVIOUS CHANGE ORDERS	\$45,597.25	\$45,600.00
TOTAL CHANGE ORDERS TO DATE	\$72,347.25	\$45,600.00
NET CHANGE IN CONTRACT	\$26,747.25	

NOTE: All work to be done according to Contract Specifications.

ORIGINAL CONTRACT BID PRICE	\$1,525,705.00
CHANGE ORDERS TO DATE	\$26,747.25
REVISED CONTRACT PRICE	\$1,552,452.25

