

**RESOLUTION No. 84-2017**  
**Change Order #3, Decrease Contract Amount by \$47,250.00**  
**For Work Between New Street and Church Street**  
**Ocean Avenue Streetscape Improvements Project - LandTek Construction**

Councilmember Leckstein introduced and offered for adoption the following Resolution; seconded by Councilmember Rooney:

**WHEREAS**, on October 4, 2016, the Borough Council of the Borough of Sea Bright awarded a contract to LandTek Construction d/b/a/ United Terrain Group of Piscataway, New Jersey for the Ocean Avenue Streetscape Improvements Project in the contract amount of \$1,108,996.00; and

**WHEREAS**, on March 7, 2017, Resolution No. 52-2017 authorized Change Order No. 1, to extend the contract completion date from March 29, 2017 to April 13, 2017, Extra: Item 17 - increased to reflect as-built quantities for the project and Supplementary Item S1 - Police Traffic Directors increase in rate in the amount of \$11,317.50 due to current rate change used for Police Traffic Directors in the Borough of Sea Bright increasing the original contracted amount from \$1,108,996.00 to \$1,120,313.50; and

**WHEREAS**, the Borough Council approved Resolution #67-2017 for Change Order No. 2 dated March 21, 2017, to extend the contract completion date for the work between New Street and Church Street from April 13, 2017 to May 4, 2017; Reductions: Item 9 was reduced \$30,000.00 to reflect the upgrade from stamped concrete to pavers at the sidewalk border; Extra: Items 7 and 16 were increased \$12,300.00 to reflect work proposed between Church Street and New Street; Supplementary: Increase of \$81,808.75 as follows - Item S2 was introduced to reflect the upgrade to decorative pavers in the border area of the sidewalk and Items S3 through S11 were introduced to reflect the additional work required between Church Street and New Street for a net increase in the revised contract amount from \$1,120,313.50 to \$1,184,422.25; and

**WHEREAS**, the Borough Engineer, Francis W. Mullan, submitted Change Order No. 3 dated April 12, 2017, which includes reductions for as-built quantities and additional items for work added to the contract due to field conditions and changes; Reductions of \$80,844.00 for Items 8, 10, 11,13,15,29, 40, 42,48-51, 59, A2-1 and A3-2 were reduced to reflect as-built quantities; Extra: increased the amount by \$4,214.00 for Items 38, 39 and A3-3 that were increased to reflect as-built quantities; and Supplementary: An increase amount of \$29,380.00 for Items S12 through S23 that were introduced to reflect additional various work items required due to field conditions and changes for a net decrease in the amount of \$47,250.00 changing the revised contract amount from \$1,184,422.25 to \$1,137,172.25.

**NOW, THEREFORE, BE IT RESOLVED**, by the Borough Council of the Borough of Sea Bright in the County of Monmouth, State of New Jersey that it does hereby approve Change Order No. 3 that decreases the original/amended contract amount from \$1,184,422.25 to a new revised contract amount of \$1,137,172.25 for the Ocean Avenue Streetscape Improvements Project awarded to LandTek Construction.

**BE IT FURTHER RESOLVED**, that certified copies of this resolution be forwarded to the following:


1. Finance Manager
2. T & M Associates, Borough Engineer
3. Landtek Construction

Roll Call: Birdsall, Keeler, Kelly, Lamia, Leckstein, Rooney  
              Yes      Yes      absent      Yes      Yes      Yes

April 18, 2017

**CERTIFICATION**

I, Christine Pfeiffer, Borough Clerk do hereby certify that the foregoing is a Resolution adopted by the Borough Council of the Borough of Sea Bright, County of Monmouth, State of New Jersey, at a Council Meeting held on April 18, 2017.

  
Christine Pfeiffer, Borough Clerk