

RESOLUTION NO. 119-2017
CHANGE ORDER NO. 5 (INCREASE) RECONSTRUCTION OF
SIX BULKHEADS AND NEW STORMWATER PUMP STATION
R. KREMER & SON MARINE CONTRACTORS, LLC
(AS AMENDED*)

Councilmember Leckstein introduced and offered the following Resolution as amended for adoption; seconded by Councilmember Kelly:

WHEREAS, on April 21, 2015, the Borough Council of the Borough of Sea Bright awarded a contract to R. Kremer & Son Marine Contractors, LLC of Brick, New Jersey for the Reconstruction of Six Bulkheads and New Stormwater Pump Station in the contract amount \$1,199,880.00; and

WHEREAS, on October 20, 2015, Resolution #101-2015 authorized the re-consideration to the base bid, to include Alternate A1, A2, A3 & A4 as submitted in the original bid package that awarded a contract to the lowest responsible bidder, R. Kremer & Son Marine Contractors, LLC of Brick, New Jersey for the Reconstruction of Six Bulkheads and New Stormwater Pump Station in a new contract amount of \$1,525,705.00; and

WHEREAS, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 1 dated October 13, 2015, identifying two unforeseen issues with the bulkhead and storm drain installation on South Street resulting in an increase of \$41,517.25 and various items were reduced to reflect current as-built quantities resulting in a decrease of \$41,520.00 resulting in a net decrease of \$2.75 to the total contract amount; and

WHEREAS, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 2 dated January 5, 2016, identifying a reduction of \$4,080.00 in Items #27, #30 and #A1-15 to reflect the current as-built quantities and Item #10 increased \$4,080.00 to reflect current as-built quantities, resulting in a zero cost change; and


WHEREAS, the Borough Engineer, Jaclyn Flor, submitted Change Order No. 3 dated February 16, 2016, increasing items No. 8, 9 and 24 which include additional paving, drainage items and adding an inlet necessary to avoid an existing unforeseen sanitary lateral at the end of Osborne Place in an amount not to exceed \$26,750.00; and

***WHEREAS**, the Borough Engineer, Francis W. Mullan, submitted Change Order No. 4 dated October 17, 2016: Item 41) an increase of \$6,500.00 for additional construction efforts to remediate the Osborne Place ponding issues, Item 37) a decrease of \$6,500.00 due to a revision in the testing requirements for the pump station testing on Osborne Place *and identified Item A2-1) an increase in the contract of \$37,400 for Kremer's demobilization and remobilization costs as a result of the postponement of the River Street work until April 1, 2017 in an amount not to exceed \$37,400.00; and* (*See Resolution No. 164-2016 approved on October 18, 2016)

WHEREAS, Change Order No. 5 dated June 17, 2017, submitted by the Borough Engineer, Francis W. Mullan, will increase the contract by **\$1,093.70**. The contract will be reduced by the remaining balance for each of the completed Items #6,8,9,11, 13-18, 27-30 and A1-16 in the amount of \$41,071.80; extra supplementary items indentified as S-7, S-8, S-9 and S-10 necessary to complete the project will increase the contract in the amount of \$23,415.50; supplementary work identified as S-11 necessary to remove concrete around the existing water main on River Street where the water main enters the river is an increase of \$18,750.00; and, supplementary item S-12 to extend the completion date of Alternate A-2 (River Street) 92 days until September 15, 2017 due to the delay of the water main extension by NJAW; the new contracted amount is \$1,590,945.95.

CERTIFICATION OF FUNDS

I, Michael Bascom, Chief Financial Officer, certify that funds are available to pay the aforesaid contractor an additional amount of \$1,093.70 from Bond Ordinance 10-2012.



MICHAEL J. BASCOM, CFO

NOW THEREFORE, BE IT RESOLVED by the Borough Council of the Borough of Sea Bright in the County of Monmouth, State of New Jersey, that it does hereby approve Change Order No. 5 resulting in an increase to the contract in the amount of \$1,093.70 that amended contract price to \$1,590,945.95 for the Reconstruction of Six Bulkheads and New Stormwater Pump Station; and

**BE IT FURTHER RESOLVED that the performance bond be reduced to \$434,810.00 to reflect the amount of accepted, concluded improvements; and*

BE IT FURTHER RESOLVED that a certified copy of this Resolution be forwarded to the following:

- 1. Finance Manager
- 2. Public Works
- 3. Borough Engineer
- 4. R. Kremer & Son Marine Contractors LLC

Roll Call:	Birdsall,	Keeler,	Kelly,	Lamia,	Leckstein,	Rooney
	Yes	Yes	Yes	Yes	Yes	Yes

June 20, 2017

CERTIFICATION

I, Christine Pfeiffer, do hereby certify that the foregoing is a Resolution adopted by the Borough Council of the Borough of Sea Bright, County of Monmouth, State of New Jersey, at a Council meeting held on June 20, 2017.


Christine Pfeiffer, Borough Clerk