

**RESOLUTION No. 151-2015**  
**2013 Road Program**  
**Change Order No. 6, Decrease Contract amount by \$826.50**  
**Fiore Paving Co., Inc.**

Councilmember Bills introduced and offered for adoption the following Resolution; seconded by Councilmember Lamia:

**WHEREAS**, on November 7, 2013, the Borough Council of the Borough of Sea Bright awarded a contract to Fiore Paving, Inc. of Oceanport, New Jersey for the 2013 Road Program in an amount not to exceed \$386,522.65, and

**WHEREAS**, Resolution No. 102-2014 for Change Order No. 1 dated January 7, 2014 was approved by the Mayor and Borough Council reflecting various revisions changing the scope of work that were necessary resulting in a decrease of \$0.52, and

**WHEREAS**, Resolution No. 102-2014 for Change Order No. 2 dated June 4, 2014 approved by the Mayor and Borough Council that various revisions changing the scope of work, extending the S-1 Contract Completion date from June 1, 2014 to July 11, 2014 based on ongoing condo reconstruction at Village Road and Sandpiper Lane, and

**WHEREAS**, Resolution No. 131-2014 for Change Order No. 3 dated August 5, 2014 approved by the Mayor and Borough Council, reducing item A-3 (Uniformed Police Traffic Directors) by 287 hours at \$59.50 per hour for a total reduction of \$17,076.50 and item S2 (Police Alleyway Reconstruction) was added for a total cost of \$17,000.00, resulting in a decreased amount of \$76.50, and

**WHEREAS**, Resolution No.186-2014 for Change Order No. 4 dated November 10, 2014 approved by Mayor and Council, for parking lot lights, sidewalk and sinkhole repair – Village SE Condo, Remobilization for Driveway Apron Village SE Condo and installation of the decorative lighting within the parking lot for a \$74,282.48 increase, contract completion date extended to February 20, 2015, and

**WHEREAS**, Resolution No.107-2015 for Change Order No. 5 dated June 16, 2015, approved by Mayor and Council, for the cost to purchase upgraded decorative light arms for the municipal parking lot lighting and the 10% markup on the parking lot light resulting in a \$16.28 decrease; resulting in a total contract amount of \$460,711.83, and

**WHEREAS**, the Borough Engineer, Jaclyn Flor, submitted a Change Order No. 6 dated October 13, 2015, subsequent to that award, various revisions to said as-built quantities identified resulting in a \$826.50 decrease, in a total contract amount from \$460,711.83 to \$459,885.33; and

**NOW, THEREFORE, BE IT RESOLVED**, by the Borough Council of the Borough of Sea Bright in the County of Monmouth, that it does hereby approve Change Order No.6 decreasing the overall contract amount by \$826.50, from \$460,711.83 to \$459,885.33, for the 2013 Road Program that was awarded to Fiore Paving, Inc., and

**BE IT FURTHER RESOLVED**, that certified copies of this resolution be forwarded to the following:


1. Finance Manager
2. Borough Engineer
3. Fiore Paving, Inc.

Roll Call:	Bills,	Keeler,	Kelly,	Lamia,	Leckstein,	Rooney
	Yes	Yes	Yes	Yes	Yes	Yes

October 20, 2015

**CERTIFICATION**

I, Christine Pfeiffer, Borough Clerk do hereby certify that the foregoing is a Resolution adopted by the Borough Council of the Borough of Sea Bright, County of Monmouth, State of New Jersey, at a Council Meeting held on October 20, 2015

  
\_\_\_\_\_  
Christine Pfeiffer, Borough Clerk